

Donaldson Run Pre-Construction Resident Meeting – 6/25/21

What are the work hours for the project? The work hours go by the County noise ordinance, which is 7 AM – 9 PM on weekdays and 10 AM – 9 PM on weekends. However, the contractor is not planning to work past 6 PM in general.

Will there be weekend work? The contractor may work weekends or holidays if there is bad weather that affects the construction schedule. If there will be weekend work, the County can send out a notice 2 days ahead.

The work will be divided into four phases. Each section will take about a month. Tree removal will be completed in phases as well.

What about parking? The contractor will not be allowed to park on N. Upton St. The contractor will have about 5 private vehicles. The staging area will be along N. Vermont in the grassy area. There will not be any road closures, but there may be a temporary closure for material delivery or construction vehicle movement.

Two residents asked about County forester evaluation of trees near their property.

Will the rusted metal pipe on Trib A be removed? We will look at it and see if it can be removed with the repair work or by DPR.

What do the ribbon colors on the trees mean? Blue is for trees to be removed, blue and white is for trees that may be preserved.

How will the trees be removed? The contractor will climb the tree and remove it in pieces.

Will fallen trees be removed? Yes, they will be removed from the stream and some will be re-used in the project as designed.

Next week, activities include:

- Invasive removal at top of project (bamboo)
- Install manhole in grass next N. Upton
- Replace storm sewer pipe connecting to outfall at top of project

Contractor has quiet run pump to reduce noise. Will use pump around during work in stream.