# Transportation Roundtable


**National Landing BID** 

September 5, 2024





# Crystal City/Pentagon City Area Map




# **Agenda**

- Feature Project: Army Navy Drive and Arlington View Connector
- Upcoming project engagement opportunities
- Ongoing/Upcoming construction activities
- Questions

# **Featured Projects**

Army Navy Drive and Arlington View Connector





### **KEY UPDATES**

- Phase 1 (median demolition, temp paving, markings) COMPLETED
- Phase 2A (new sidewalks, curbs, stormwater, signals) IN PROGRESS
- Phase 2B (new separated, buffered 2-way bike track) IN PROGRESS



# Goals & Scope:

- Re-build Army Navy Drive as a Complete Street.
- Improve safe, multimodal connections to and through Pentagon City & Crystal City.
- Integrate with the Transitway Extension to Pentagon City.

### **Basis**:

- MTP Bike Element
- Crystal City Sector Plan & Multimodal Study

# Status:

- In coordination with PenPlace and adjacent County projects
- Construction on track to wrap late fall 2025.

#### Cost:

- \$14M CIP construction budget
- Federal/regional funding
- County maintained






# **Construction Phase 2A:**



- Update of MOT measures: messaging boards, signage, barrels, lane shifts, etc.
- Removal of existing storm structures
- · Demolition of existing curbs and sidewalks
- Conduit work for new streetlight & signal improvements
- Installation of new curbs and sidewalks

# Status:

# Estimated Milestones



• Eads-12<sup>th</sup> St. (South side): Late Fall 2024

• 12th St.-Fern (North side): Spring 2025

• Fern-Joyce (North side): Spring 2025



# Construction Phase 2B:




• Update of MOT measures: messaging boards, temporary striping, barrels, lane shifts, etc.

• Installation of new storm structures and two-way, protected bicycle track

# **Status:**

# **Estimated Milestones**



• Eads-12th St. (South side): Spring 2025



# **Construction Phase 3:**



• Update of MOT measures: messaging boards, temporary striping, barrels, lane shifts, etc.

• Installation of new streetlights, storm structures, and center medians


# Status:

# **Estimated Milestones**

• Joyce-12th St. : Summer 2025



# Construction Phase 4:



• Milling and overlay, with some areas of full-depth asphalt, for entire new road surface

# Status:


# **Estimated Milestones**

• Joyce-12th St.: Summer-Fall 2025





# **Construction Phase 5:**



• New striping, markings, signage, and street trees.


# Status:

# **Estimated Milestones**

• Joyce-12<sup>th</sup> St. : Fall 2025


**Project Closeout: Anticipated late Fall 2025** 


# **Army Navy Drive "Missing Link" PBL**



### **KEY UPDATES**

- 100% Final Engineering Design COMPLETED
- Cross-project coordination & design integration IN PROGRESS
- Permitting, final VDOT Review, and preparation of Bid Documents IN PROGRESS





# Goals & Scope:

- Re-builds Army Navy Drive west of Joyce as an <u>integrated</u> <u>extension</u> of the Complete Street project.
- Improves multimodal connections into Pentagon City.
- Combines transit upgrades with realigned 2-way bike track

### **Basis**:

- MTP Bike Element
- Pentagon City Sector Plan

### Status:


- Anticipated out to bid by fall-winter 2024
- Construction slated for summer 2025

#### Cost:

- \$5M CIP budget
- Local funding
- County maintained




# **Arlington View Connector**




### **KEY UPDATES**

- 30% Preliminary Design COMPLETED
- 60% Design Development with on-call consultant team IN PROGRESS
- Interagency coordination on BMP design and construction easements IN PROGRESS







# Goals & Scope:

- Creates a multi-use connection alongside and under I-395
- Improves equity of access and connectivity with Army Navy Drive and adjacent, historically disconnected neighborhoods

### Basis:

- MTP Bike Element
- Supports goals of Pentagon City Sector Plan

# Status:

- Anticipated out to bid by mid-2025
- Construction slated for spring 2026

### Cost:


- \$10M CIP budget
- Local funding
- County maintained





# 15th Street S. Complete Street (S. Joyce St. to S. Hayes St.)

# **PROJECT PROGRESS UPDATE**



# **KEY UPDATES**

- Coordination with TE&O & WSS
- Coordination with TE&O for signal upgrade at garage entrance
- 90% resubmission underway
- Signal upgrade plans under separate review



# Goals & Scope:

Increase visibility and protection for vulnerable road users and enhance access for people with disabilities in the public right-of-way. Upgrade intersection safety improvements to comply with ADA.

# **Basis:**

MTP Bike Element Pentagon City Sector Plan Vision Zero Action Plan

# Status:

90% design under review.

# Cost:

\$600k Local Funds County-maintained

# **Long Bridge Drive Multimodal Connection**

# More Information: visit arlingtonva.us and

search "Long Bridge Drive Multimodal Connection"


# **KEY UPDATES**

- Conceptual Design development ongoing
- Fall 2024 Public Engagement on conceptual design scheduled for Thursday, September
   26 at Long Bridge Aquatics Center.

**PROJECT PROGRESS UPDATE** 



# Goals & Scope:



#### **Basis:**

Master Transportation



# Status:

Conceptual design



### Cost:

\$7.8M




Locally Funded County Maintained

# 15th St. South/S. Clark-Bell Street Realignment

# More Information: visit arlingtonva.us and search "Clark Bell Realignment"

# **KEY UPDATES**

- PROJECT PROGRESS UPDATE
- Waiting on LDA final signatures and VDOT permit approval
- Public engagement: Communicate updates in advance of contract approval
- Next milestone: Construction contract award winter 2024/2025



# Goals & Scope:

Realign 15<sup>th</sup> Street S and improve streetscape and bicycle facilities on 15<sup>th</sup> Street S.

Construct multi-use trail west of Clark-Bell from  $12^{th}$  Street S to  $18^{th}$  Street S / Metro Plaza

### Basis:

Crystal City Sector Plan



# Status:

Waiting to submit 100% plans for signature

# Cost:

\$12M

Local, regional funding County maintained



# **ANCC Trail Connector (Arlington View Trail Connector)**

# More Information: visit arlingtonva.us and search "ANCC Trail Connector"


# **KEY UPDATES**

- In design development now through June 2025
- Construction could begin as early as winter 2025



**PROJECT PROGRESS UPDATE** 

# Goals & Scope:



 Establish equity of access and connectivity between historically disconnected Arlington View and Arlington Ridge neighborhoods, Pentagon City/Crystal City districts.

#### Basis:

- MTP Bike Element
- Supports goals of Pentagon City Sector Plan

### Status:

 Final design through 2024



- \$5M-\$10M, pending final design
- Locally funded

Cost:

County maintained



# Crystal City to DCA Multimodal Connection (CC2DCA)

**PROJECT PROGRESS UPDATE** 



# **KEY UPDATES**

- NEPA process completed June 2024
- Preliminary Engineering and Design ongoing with 15% Design submittal anticipated in late 2024
- Coordination with project stakeholders (MWAA, VRE, CSX, etc.) ongoing.
- Public Engagement anticipated late 2024/early 2025.



\* Rendering of preferred alternative spanning rail corridor. Located near 2011 Crystal Drive

# Goals & Scope:

Construct a multimodal connection between Crystal City and DCA

#### **Basis:**

Crystal City Sector Plan



#### Status:

**NEPA Phase Completed Preliminary Engineering** ongoing.



\$57M+

Cost:

Local, State, Federal funding County maintained




# Transitway Extension to Pentagon City (Segment 2A/2B)

More Information: visit arlingtonva.us and search "Transitway Extension"

# **KEY UPDATES:**

- Segment 2A:
  - Design Phase: Complete
  - Procurement Phase: Invitation to Bid (ITB) advertised on 8/29/24
  - Construction Phase: Anticipated start construction Jan-Feb 2025



# Goals & Scope:

Deliver a northern extension of the existing Crystal City Potomac Yard (CCPY) Transitway.

Provide transit connectivity, high-quality stations and service to a dense area of the County.

### Basis:

Crystal City Sector Plan



Segment 2A – ITB advertised. Bids due 9/27/24 Segment 2B -Conceptual design

Status:

**PROJECT PROGRESS UPDATE** 

### Cost:

\$27M Local, State, Regional funds WMATA Operated




Ongoing/upcoming public transportation construction activities



# **Boundary Channel Drive Interchange**

**COUNTY CONSTRUCTION UPDATE** 



# **UPDATES**

- Construction complete
- Working on potential improvements to intersection with Aquatic Center
- Closing out project with VDOT



# Goals & Scope:

Reconfigure Boundary Channel Drive interchange to include roundabouts on either side of I-395 and bicycle/pedestrian improvements

# **Basis:**

14th Street Bridge EIS MTP Bike Element

### Status:

Construction complete



\$20.4 M State, Regional, Local funding

# 18th St. South Complete Street – Eads to Fern

# More Information: visit arlingtonva.us and search "18th Street Complete"

### **UPDATES**

Contractor working on remainder of punch list items.



# **COUNTY CONSTRUCTION UPDATE**

# Goals & Scope:

Improve bicycle facilities and streetscape on 18th St S between S Fern-S Eads St

Realign intersection of S Fern St and 18th St S

### **Basis:**

Crystal City Sector Plan MTP Bike Element

# **Status:**


Construction completion anticipated Spring 2024

# Cost:

\$3.8M Local funding County maintained


# 23rd Mid-Block Crossing b/w S Fern and Eads St

**PROJECT PROGRESS UPDATE** 



# **KEY UPDATE**

- ITB September 2024
- Construction anticipated Nov/Dec 2024



# Goals & Scope:

The project provides a pedestrian crossing by adding curb extensions and installing roadway markings and signage. The curb extension reduces the distance for people walking, encourages safer vehicle speeds, and increases user visibility for people walking, biking and driving. View the plan: <a href="mailto:23rd-St-S-Midblock.png">23rd-St-S-Midblock.png</a>

# **Basis:**

The project will be constructed during the nighttime hours of 11:00 pm to 7:00 am.

#### Status


ITB Scheduled for September 2024

### Cost:

Estimated cost 100K


# S. Eads St. Complete Street - Phase 1 (Army Navy Dr-12th St. S.)

PROJECT PROGRESS UPDATE



# **KEY UPDATES**


Officially under construction, however, streetscape will likely be constructed next summer once park project begins wrapping up.



# Goals & Scope:

Improve streetscape and bicycle facilities on the east side of South Eads Street adjacent to the New Park at South Eads Street and Army Navy Drive

# **Basis:**



Construction started summer 2024

### Cost:

\$1.7M Local funding County maintained


# S. Eads St. Complete Street - Phase 2 (12th St. S.-15th St. S.)

# More Information: visit arlingtonva.us and search "South Eads Street 12th"


# **KEY UPDATES**

- County Board awarded contract awarded in April
- Construction begins Summer 2024
- Anticipate completion in Fall 2025





PROJECT PROGRESS UPDATE



# Goals & Scope:

• Improve sidewalk zone and integrate a protected bike lane on the east side of S. Eads St.

# **Basis:**

- Crystal City Sector Plan
- MTP Bike Element

· Construction started Summer 2024

### Cost:

- \$5M Budget
- Locally funded
- · County maintained






### **COUNTY CONSTRUCTION UPDATE**

# More Information: visit arlingtonva.us and search "Army Navy Complete"

# **UPDATES**

- MOT and construction Phases 2A (storm drainage, sidewalks, curb & gutter, streetlights) and 2B (two-way protected bike lanes) continuing through fall 2024.
- Construction anticipated to extend into late fall 2025



# Goals & Scope:

- Re-build Army Navy Drive as a multimodal Complete Street.
- Improve connections to commercial, residential and retail services in Pentagon City & Crystal City.

### **Basis:**

- MTP Bike Element
- Pentagon City Sector Plan
- Crystal City Sector Plan
   Multimodal Study

### Status:


 Construction through Spring 2025

#### Cost:

- \$14M CIP budget
- Federal, regional funding
- County maintained



# 15<sup>th</sup> and Fern Improvements



# **UPDATES**

**COUNTY CONSTRUCTION UPDATE** 

- Improvements completed
- TE&O working on markings for bike lanes



# Goals & Scope:




Project consists of constructing pedestrian safety improvements at the intersection of 15th Street S and S Fern Street. Construction includes installation of new curb extensions, sidewalks, crosswalks and upgrading traffic signals

# **Basis:**



Crystal City Sector Plan Traffic Signal Upgrades Program

# Status:





# Cost:



\$697,000 Federal, State, and Local funding

# Pentagon City Metro Station 2<sup>nd</sup> Elevator

# More Information: visit arlingtonva.us and search "Pentagon City Elevator"

# **UPDATES**

- Work nearing completion
- System integration underway
- HVAC system testing scheduled for September
- Commissioning/testing scheduled for September
- Final elevator inspection scheduled for September 2024
- Substantial Completion fall 2024
- Final Completion fall 2024

### **COUNTY CONSTRUCTION UPDATE**



Applying caulk to glass at elevator headhouse

# Goals & Scope:



Improve accessibility to the Pentagon City Metrorail Station for customers accessing the station from the west by building an elevator on the west side of S. Hayes Street.

# **Basis:**



Crystal City Sector Plan

# Status:




In construction

# Cost:



\$17.3M Federal, State, and Local funding WMATA maintained

# **Crystal City Metro Station East Entrance**



# **KEY UPDATES**

- Final Design approaching 100% (complete Feb. 2025)
- MOT and construction fencing established; grubbing, grading, and utility relocation completed; excavation and sheeting and shoring to begin Fall 2024
- Groundbreaking Ceremony held July 12, 2024
- Station entrance opening in 2027
- Close coordination with WMATA throughout Design and Construction to meet requirements and minimize impacts

Groundbreaking Ceremony July 12, 2024



### **PROJECT PROGRESS UPDATE**





Construction Site - Sept. 3, 2024



# Goals & Scope:

Construct a second entrance to the Crystal City Metrorail station to better facilitate multimodal connections

# **Basis:**

Crystal City Sector Plan, Crystal City Station Access and Second Entrance Feasibility Studies

# Status:


Final Design (Aug 2023 – Feb 2025) Construction Aug 2024 – Mar 2027

### Cost:

\$146.1M Local, State, Federal funding WMATA maintained



# **Performance Parking Pilot**



#### **UPDATES:**

- February 24 County Board adopted temporary ordinance enabling administrative price changes
- March 18 first quarterly price change went into effect in Rosslyn-Ballston Corridor, impacting ~12% of project area spaces
- Space availability and price visible in multiple apps/mobile websites
- End May/Beginning June, sensor installs filled gaps in Rt. 1 corridor
- Second quarterly price change occurred June 24, which included parts of Rt. 1 corridor
- \$0.50 price increase at approximately 22% of metered parking spaces in the project area, and a \$0.25 price decrease at approximately 15% of spaces

### **COUNTY PROJECT UPDATE**

# Want to Find Parking?

Parking spaces in the Metro corridors are now equipped with **sensors!** 

There are **new tools** to help you plan ahead and find parking.

Learn more
by scanning the
code, or visit
www.arlingtonva.us
and search
"Performance
Parkina"



# VIRGIN COS

Up to \$5.4M State Funding, County implemented

# Basis:



# Status:

System
operations; public data
tools available; second
price change coming up
soon

# Goals & Scope:


Determining if varying meter rates and hours to manage parking demand is right for Arlington's high-demand commercial and multifamily corridors. Test out utility of real-time availability and price information for parker trip planning and improved business/community access.

Ongoing/upcoming private development construction activities



# 2001 S. Clark Street (Crystal Plaza 1) – SP #458

PRIVATE PROJECT UPDATE



# **UPDATES**

 S. Clark Street –travel lane closure, pedestrian and bicycle detour available

20<sup>th</sup> St S— varied travel patterns based on



# Goals & Scope:



758 residential units & 22k SF retail in 2 towers Adjacent street and streetscape improvements Realignment of S. Clark Street

### Basis:

Crystal City Sector Plan County Board approval May 15, 2021

# Status:



Construction completion anticipated Fall 2024 – East Tower and Spring 2025 – West Tower

### **Developer:**

JBG Smith



# Dominion Substation - U-1815-69-1

# More Information: visit arlingtonva.us and search "Dominion Energy Substation"

# **UPDATES**

 All sidewalks and travel lanes are open



PRIVATE PROJECT UPDATE



# Goals & Scope:

Existing substation expansion and public art installation Landscape and streetscape improvements

#### **Basis:**

County Board approval November 14, 2020

# Status:

Construction completion anticipated Spring 2025

# Developer:

Dominion Energy Virginia









# **Completed Projects**

# **County Projects**

- 23<sup>rd</sup> Street South Realignment Phase 1
- 15<sup>th</sup> Street South Pedestrian Improvement
- Potomac Yard–Four Mile Run Trail Connector
- Crystal City Bike Network (CCBN) Phases I & II
- Transitway Extension to Pentagon City (TETPC) Segment 1
- 12th St. South Complete Street
- 18th St. South (Fern to Eads) Complete Street

# **Private Development Projects**

- MetPark 6-8 (Amazon HQ2)
- Pentagon Centre Building C The Milton
- Crystal City Water Park
- Dining in the Park
- Century Center Plaza / Streetscape
- 1900 Crystal Drive

# **Public Engagement Forecast**

# **Upcoming Engagements**

- Long Bridge Drive Multimodal Connection
  - Online feedback form launching next week
  - Concept Design Public Meeting Thursday, September 26, 2024 ~5:30-8pm
- Update to the Master Transportation Plan
  - Public process kickoff anticipated Fall 2024

# **Construction Updates**

- Ongoing, as needed via:
  - Crystal City-Pentagon City Transportation Update
  - NextDoor
  - National Landing BID
  - Facebook
  - Twitter

# Stay informed!

- Info on all engagement opportunities and construction updates are shared through the Crystal City-Pentagon City Transportation Update newsletter – find it on any project page
- CC/PC Project Map is updated quarterly



Jason Widstrom: <u>jwidstrom@arlingtonva.us</u>, 571-239-5197

Joanne Gabor: <u>jgabor@arlingtonva.us</u>, 703-228-3692

Nate Graham: <a href="mailto:nsgraham@arlingtonva.us">nsgraham@arlingtonva.us</a>, 703-228-3112



# Thank you

