



AREA DESCRIPTION	ESTIMATED START	ESTIMATED FINISH
A1 Equalization Tank #3		COMPLETED
A2 Equalization Tank #2		COMPLETED
A3 Secondary Clarifier #8		COMPLETED
A4 Secondary Clarifier #7		COMPLETED
A5 Secondary Clarifier #9		COMPLETED
A6 Aeration Tanks #1-3 (Part I)		ELIMINATED - 86
A6 Aeration Tanks #1-3 (Part II)		ELIMINATED - 175
A7 West Secondary Services PS		COMPLETED
A8 Surface Waste PS		ELIMINATED - 21
A9 Foam Collection		ELIMINATED - 35
A10 West Mixed Liquor Dist. Structure		COMPLETED
A11 Aeration Tank #5 and LRT Conduit		COMPLETED
A12 Aeration Tank #6		COMPLETED
A13 Filtration and Disinfection Building		COMPLETED
A14 Standby Generator Building		COMPLETED
A15 Maintenance Building	Sept. 2011	(approx. 50 Piles) Nov. 2011
A16 Wet Weather Filtration Facility	Spring 2012	(approx. 125 Piles) Summer 2012

Total Piles Planned (includes WWFF): 2546
 Piles Eliminated via Alternative Methods: 317
 Total Piles Installed: 2054 (through June 2011)

PILES REMAINING TO BE INSTALLED: approx. 175

Red Lines denote Work Areas with Pile Driving
 Green Lines denote Potential Location for Acoustic Blankets