Langston Blvd & John Marshall Dr

Project Description: This project built out a marked curb extensions at the northeast corner, provided an additional curb extension at the northwest corner, added a median cut through improvements, and installed a Rectangular Rapid Flashing Beacon (RRFB) to increase visibility of people crossing Langston Blvd.

Safety Need: Located on the 2023-2025 High-Injury Network, also identified through community reports.

Before









After









Completed: December 2025